NO.NC/PMC/YPD/2018-19/MH

Date: 03-09-2018

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Construction of Meeting hall in Judicial layout

Item No	Description of work	Unit	Qty
1	Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and	Cum	136.24
2	Loading and Unloading of Stone Boulder I Stone cum aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end	Cum	136.24
3	Providing and laying in position plain cement concrete of cum mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse	Cum	65.12
4	Construction of embankment with approved materia! cum Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and	Cum	170.72
5	Providing and laying in position reinforced cement cum concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal	Cum	5.12
6	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required,	Qt	2.87
7	Fabrication supplying and erecting M.S. tubular trusses of all spans as Kgs per approved drawing & design with prefabricated steel applications using quality	KGS	8215.63
8	Providing and laying flooring using prepolished, water cut/gang saw 19mm thick granite laid with a bed of 20mm thick 1:4 cm & jointed with neat cement slurry	Sqm	0.00
9	Providing and installing of pre painted Galvolume iron Trapezoidal Sqm profiled sheet of approved make 1060 mm width (1000 mm cover width), 28-30 mm crest	Sqm	326.43
10	Open Conduit System Supplying heavy gauge PVC conduit pipe .....dia ..... mm thick confirming to IS 2509 with suitable size bends, junction boxes, adhesive paste	m	125.00
11	Groove Cutting : Supplying heavy guage PVC conduit pipe ...mm dia ...mm thick with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, by groove	m	45.00
12	Supplying And Fixing Metal Fan Box with Round Hook.	Nos	6.00
13	Supplying and fixing PVC/metal conduit Deep junction box 19/20mm deep junction box	Nos	20.00

14	Supplying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood. after due groove cutting, Finishing with necessary	Nos	2.00
15	Supplying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood. after due groove cutting, Finishing with necessary	Nos	4.00
16	Supplying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood. after due groove cutting, Finishing with necessary	Nos	1.00
17	Supplying and wiring adoptiong loop system in existing PVC conduit /casing caping using copper PVC insulated multi strand 2x1.5Sqmm copper wire with a 6Amps	Each	10.00
18	Supplying and wiring adoptiong loop system in existing PVC conduit /casing caping using copper PVC insulated multi strand 2x1.5Sqmm copper wire with a 6Amps	Each	15.00
19	Supplying and wiring adoptiong loop system in existing PVC conduit /casing caping using copper PVC insulated multi strand 2x1.5Sqmm copper wire with a 6Amps	Each	10.00
20	Wiring for lighting / power circute using one of PVC insulated 1100v/grade multies and copper conductor single core cable in open or consealed system of wiring A	m	148.00
21	Wiring for lighting / power circute using one of PVC insulated 1100v/grade multies and copper conductor single core cable in open or consealed system of wiring A	m	148.00
22	Supplying 4mm thick plastic sheet with necessary nitches for fixing switches regulated etc.., and fixing on existing wooden or metal box using N.F. screws	Sqcm	2280.00
23	Extra for supplying 4mm thick white plastic plate and covering for junction boxes of size mm	Nos	10.00
24	Supplying and fixing/replacing of 6/16/32Amps electrical accessories on existing switch board. GROUP A 6Amps SP Switch	Nos	10.00
25	Supplying and fixing/replacing of 6/16/32Amps electrical accessories on existing switch board. GROUP A 6Amps SP Switch 3)6Amps 3 way 5 pin Socket	Nos	8.00
26	Supplying and fixing/replacing of 6/16/32Amps electrical accessories on existing switch board. GROUP A 6Amps SP Switch 12)32 Amps Bakelite DP	Nos	2.00
27	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers.32Amps	Nos	2.00
28	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross	Nos	4.00
29	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross	Nos	1.00
30	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire	m	25.00
31	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.On wall /Structure 25 sqmm to 75	m	25.00
32	Fabricating supplying and mounting MS box made out .. SWG suitable for floor / wall mounting, fully weather proof with	Sqcm	8550.00
33	Supplying patti type fluorescent tube light fitting of 4' -suitable for 28 watts fluorescent tube fitting. made out of M.S Sheet and stove enameled with HF	Nos	10.00
34	Supplying capacitor type ceiling fan complete with down rod blades, shackle, canopies etc., for operation on 230 volts, 50 cycles. Single phase AC supply	Nos	6.00
35	Fixing all types and all capacities of fluorescent / false ceiling / spot light / CFL / LED fittings indoor on the wall / ceiling / rafters / girders using 23/0.0076" twin twisted	Nos	10.00

36	Fixing a ceiling / Wall mounting fan of all capacities and all types to the existing 'S' hook with fan regulator to the existing board together with supplying and fixing 5	Nos	6.00
37	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia	Nos	1.00
38	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessaryclamping arrangements	m	4.00
39	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps.	Nos	1.00
40	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable	Nos	3.00
41	Providing Supplying and commissioning of 1 HP submersible Monoblock pump with starter 15mm cable with necessary GI fittings with suction & Delivery hose	Nos	1.00
42	Providing and fixing to wall, ceiling and floor, low-density polyethylenepipes 10.00KGf/so.cn-1. working pressure25mm outside diameter with special flange,	m	30.00
43	Providing and fixing in position 15mm nominal bore brass ferrule with CI mouth cover including boring and tapping the main, cost of all materials. labour and HOM	Each	3.00
44	KSRB 4.2.8: Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite	Cum	83.26

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore